

Sr.No.	Ward	Name of	Mobile	Ward	Ward	Ward	No. of	Name of	Name of work	Agreement	Work Order	Agency	Time	Date of	D.O.C	Status	Remarks
1	1	Smt. Sudesh Rani	9996155251	19917	6592	186456	5		Completion Work in Community Center near	3739296	Memo No.-HEWP/AL-107002	The Karnal East Co-op L & C Society	5	30.04.2025	27.09.2025	Work	Bill yet to be submitted by agency
									Repair of community center in village Kailash ward	1025463	Memo No.-HEWP/AL-146396	The Bhuslana Co-op L &C Society Ltd.	3	10.02.2026	09.05.2026	Work	Bill yet to be submitted by agency
									Construction of Community Centre behind Shri Ram	39.18 (In lakh)						Under Administrative Approval	
									Construction of Balmiki Choupal in Village Janjhari, Ward no.1, M.C. Karnal	----						Site has been visisted, estimate is under preparation	
								Construction of Community Centre in Village	4208814	HEWP/AL-165217	The Sharma Co-op L &C	6	22.07.2026	18.01.2027	Work to be	Work to be start soon	
2	2	Smt. Bebi	7027710921	21659	6474	178118	NIL										
3	3	Sh. Paramjeet Singh Lather	9588366149	18507	4093	103754	4		Construction of Boundary wall & Kitchen in Pal Chaupal in Village Phoosgarh, Ward no.3, M.C.Karnal.	2456003	Memo No.-HEWP/AL-131988 Dated: 10/11/2025	The Samalkha Dangi Co-op L & C Society Ltd.	4 months	10.11.2025	10.03.2026	70% work completed and remaining is in progress	Work is in progress
									Construction of Community Centre in park near Chatt Pooja Ghat, Ward no.3, M.C. Karnal	162.32 (In Lakhs)						Under Administrative Approval	
									Construction of Community Centre in Drone Centre of Village Phoosgarh, Ward no.3, M.C. Karnal (Near Drone Centre)	187.92 (In lakhs)						Under Administrative Approval	
									Construction of Community Centre in the park behind street no.03 and 04, Uttam Nagar, Ward no. 03, M.C. Karnal	6335094.00	HEWP/AL-165233 Dated: 22/07/2026	DEETYA BUILDERS	6 months	22.07.2026	18.01.2027	Work to be start soon	Work to be start soon
4	4	Sh. Bhupender	7206721000	15286	4677	93446	NIL										
5	5	Sh. Subhash Chand	9896009929	16660	7533	97442	2		Construction of Community Centre near Shiv Temple in Village Kambopura, Ward no.5, M.C. Karnal	2924297	Memo No.-HEWP/AL-135617 Dated: 10/11/2025	Deetya Builders	3 months	10.11.2025	08.02.2026	70% work completed and balance work is in progress.	Work is in progress
									Construction of baramda in Kashyap Choupal in Village Kambopura, Ward no.5, M.C. Karnal	2769393	Memo No.-HEWP/AL-158068 Dated: 11.05.2026	Deetya Builders	4 months	11.05.2026	08.09.2026	Work to be start soon	Work to be start soon
									Renovation of Community Centre in Village Kambopura, Ward no. 5, M.C. Karnal (Taj Banquet Hall)	62.08 (In Lakhs)						Under Administrative Approval	
									Construction of Community Centre near Water Tank in Village Kambopura, Ward no.5, M.C. Karnal	116.7 (In Lakhs)						Under Administrative Approval	
6	6	Sh. Ankit Kumar	9416563362	19111	3928	200084	5		Construction of community centre in village daha, Karnal (Under CM Announcement Code No. 22905)	23806000	HEWP/AL-137414 Dated: 12/11/2025	Gourav Singla Contractor	8 months	12.11.2025	10.07.2026	Work to be start soon	Revised Drawing has been prepared and approved by competent authority. Work will be start after rainy season.
									Construction of community centre in Wakilpura Colony, Sdaar Bazar, Ward no.13, M.C. Karnal	2753000	HEWP/AL-130625 Dated: 10/11/2025	Jai Jwala Construction	4 months	10.11.2025	09.03.2026	95% work completed and remaining is	Work is in progress
									Renovation of Community Centre Opposite Shiv Temple in Village Daha, Ward no.6, M.C. Karnal	5.61 (In Lakhs)						Administrative Approval has been approved by competent authority	
									Construction of Community Centre near H/o Mahavir Singh in Village Daha, Ward no.6, M.C. Karnal	19.06 (In Lakhs)						Under Administrative Approval	
									Construction of community centre in village Madanpur, Karnal (Under CM Announcement Code No. 22905)	----						Government has approved the proposal for transferring of Municipal Corporation, Karnal land falling in Khasra No. 1 / /14 Vill	
7	7	Sh. Jiginder Singh	7988332354	20109	3897	178014	NIL	NIL									
8	8	Sh. Sankalap	9996731000	12032	5481	210635	2	1. Sector-6 Near									
9	9	Smt. Sujata Arora	9215605597	10441	3895	345821	2	1. Opp. Sector-7	Renovation of community centre in Sector-7, Ward	1056000	HEWP/AL-136394	The Rana Co-op L & C	2	10.11.2025	09.01.2026	Work	Work Completed
10	10	Miss. Ashya	7240357333	8422	3509	198394	NIL	NIL									
11	11	Sh. Sanjeev	9992010090	11287	2807	187261	NIL	NIL									
12	12	Sh. Monik Garg	9992221112	9626	3058	191736	NIL	NIL									
13	13	Sh. Ish Kumar	9215799002	19745	3925	73231	NIL	In Wakilpura									
14	14	Sh. Amrit Lal	9416032614	22506	20470	224969	nil	Milkha Singh	Construction of community Hall Indira colony Sadar	15 (In lakhs)							Under Administrative Approval
15	15	Smt. Priyanka	9812222808	13652	21724	239593	NIL	NIL									
16	16	Smt. Rani	9992091111	18566	19162	132843	1	Near STP									
17	17	Smt. Mamta Devi	9518668199	20780	20780	176159	NIL	NIL									
18	18	Sh. Harjeet Singh	9215601300	12021	17219	178627	1	Prem Nagar									
19	19	Sh. Rajesh Kumar	9466177066	18469	20525	168427	NIL	NIL									
20	20	Sh. Ram Sudhir	9813094757	18256	18256	153811	1	Community center									